

Summary of Remedial Action  
 2007 Denver Radium Streets Project  
 9<sup>th</sup> Avenue, Corona Street, and York Street

**Daily Project Activities:**

Date	Project Activity
7/9/07	Conduct daily health and safety meeting; sunny, low-80's; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (5 loads). Contaminated asphalt removal is complete for Corona St. & 9 <sup>th</sup> Ave.; Concrete Works placing and compacting roadbase between 8 <sup>th</sup> & 10 <sup>th</sup> Ave.
7/10/07	Conduct daily health and safety meeting; overcast/light rain, mid-hi-80's; E.T. Tech mobilized to York St. and began sawcutting the 1200 block; Concrete Works removed/replaced the radius & handicap ramp on the southeast corner of 9 <sup>th</sup> & Corona. They also removed/replaced select curb & gutter on Corona St. and compacted roadbase for paving tomorrow.
7/11/07	Conduct daily health and safety meeting; overcast/light rain, mid-hi-70's; E.T. Tech finished sawcutting the 1200 block on York St.; New West Paving paved the bottom 2 lifts on the east side of Corona St. from 8 <sup>th</sup> to 10 <sup>th</sup> Ave.
7/12/07	Conduct daily health and safety meeting; sunny-partly cloudy, low-hi-80's; E.T. Tech began sawcutting the 1100 block on York St.; New West Paving finished the intermediate lift in the turn-lane on the far east side of Corona. Finished final overlay from Ogden St. to Corona St.
7/13/07	Conduct daily health and safety meeting; sunny, mid-hi-80's; E.T. Tech finished sawcutting the 1100 block on York St.; New West Paving is laying the final overlay on Corona St. from 8 <sup>th</sup> to 10 <sup>th</sup> Ave. Traffic control barricades/cones are being used to delineate lanes on Corona until striping is complete on Monday. All traffic control devices to be removed off of Corona St. & 9 <sup>th</sup> Ave. and work is to commence on York St.

**Photo Log:**



**Sawcutting being completed on York Street**



**Paving final lift in the intersection of Ogden Street & 9<sup>th</sup> Avenue**



**Paving operations being completed on Corona Street**