

Summary of Remedial Action  
 2007 Denver Radium Streets Project  
 9<sup>th</sup> Avenue

**Daily Project Activities:**

Date	Project Activity
6/2/07	Conduct daily health and safety meeting; New West Paving paved the 3" bottom lift from Cheesman Park to Downing St. and Corona St. to Ogden St.
6/4/07	Conduct daily health and safety meeting; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (8 loads); Extended into the intersection of Downing St.; 1 lane of traffic open; Low density test results on bottom lift of asphalt (south side of street only); Intermediate lift placed on north side of 9 <sup>th</sup> Ave. from Lafayette St. to Humboldt St.
6/5/07	Conduct daily health and safety meeting; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (8 loads); Placed roadbase and a temporary asphalt patch, flipped traffic over to allow 1 lane of traffic while excavation continued across the Downing St. intersection; Removed 110' of old trolley rail; cleaned and to be disposed off at a later date; Asphalt core samples taken on south side of street; waiting for lab results; Concrete Works removed asphalt from gutter pan between Corona St. and Downing St.
6/6/07	Conduct daily health and safety meeting; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (10 loads); Concrete Works continued removing asphalt/concrete between Corona St. and Downing St.
6/7/07	Conduct daily health and safety meeting; Loaded truck, and hauled contaminated asphalt to waste facility (1 partial load, about 5 Tons; truck continued on to the Envirocon site to be filled completely); Concrete Works hauled off clean concrete, asphalt, and subgrade and is spreading/compacting roadbase between Corona St. and Downing St.; Parson's and E.T. Technologies began to re-mobilize to 7 <sup>th</sup> Ave. and Corona St.
6/8/07	Conduct daily health and safety meeting; No trucks scheduled for hauling contaminated asphalt today; re-mobilize to 7 <sup>th</sup> Ave. and Corona St.; Recording background for air-monitors on Corona St., saw-cutting operations, and adjusting traffic control; Concrete Works placing & fine-grading roadbase between Downing St./Corona St. & Downing St./Marion St.; Proof-roll performed; bottom lift of asphalt scheduled for Saturday June 9 <sup>th</sup> for sections between Downing St./Corona St. & Downing St./Marion

**Photo Log:**



**Asphalt paving operations performed on 9<sup>th</sup> Ave. & Humboldt St.**



**Removal of contaminated asphalt on 9<sup>th</sup> Ave.**