

Summary of Remedial Action
 2007 Denver Radium Streets Project
 York Street

Daily Project Activities:

Date	Project Activity
8/20/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 6 trucks and transport an estimated 120 tons of contaminated asphalt material to the Clean Harbors disposal facility. Removal work completed in 800 Block and jumped over 8th Ave intersection and continued removal in 700 Block. 3. Concrete Works paving activities continue from 13th Ave up to the Botanic Gardens.
8/21/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 10 trucks and transport an estimated 200 tons of contaminated asphalt material to the Clean Harbors disposal facility. Removal work being performed in 700 Block. 3. Impacted material chase along a gas line utility line. 4. Concrete works pouring curb and gutter replacements and performing subgrade preparations.
8/22/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 10 trucks and transport an estimated 200 tons of contaminated asphalt to the Clean Harbors disposal facility. Removal work performed in 700 Block and at the intersection at 7th Ave and York St. 3. Concrete Works performing subgrade preparations between 7th and 9th Ave.
8/23/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 8 trucks and transport an estimated 160 tons of contaminated asphalt to the Clean Harbors disposal facility. Removal work consisted of remainder of 7th Ave intersection and in to 600 Block. 3. Chasing impacted material along a gas line utility trench. 4. Concrete Works performing subgrade preparations in 700 Block.
8/24/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 7 trucks and transport an estimated 140 tons of contaminated asphalt to the Clean Harbors disposal facility. Removal work performed in the 600 Block up to the intersection at 6th Ave. 3. Chasing impacted material along a gas line utility trench. 4. Concrete Works performing subgrade preparations in 600 Block.

Photo Log:



Reconstruction and paving activities between 13th and 11th Ave on York St.



Impacted asphalt removal activities in 800 Block on York St.



Impacted asphalt removal activities at 7th Ave and York St.



Radiological scanning of subgrade in 600 Block of York St.



Excavation and removal of impacted asphalt at 6th Ave intersection.