

Summary of Remedial Action
 2007 Denver Radium Streets Project
 Park Avenue

Daily Project Activities:

Date	Project Activity
6/04/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Subgrade preparation for asphalt paving. Multiple areas fail proof roll inspection. Areas of concern are excavated and backfilled to meet compaction standards. 3. Phase 3 and 4 contaminated asphalt and subgrade removal; 4. Load seven trucks and transport an estimated 140 tons of contaminated asphalt to the Clean Harbors disposal facility.
6/05/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Begin asphalt paving along Phase 1 and 2; finish surface preparation for Phase 3 paving. 3. Phase 4 contaminated asphalt and subgrade removal, and; 4. Load four trucks and transport an estimated 80 tons of contaminated asphalt to the Clean Harbors disposal facility.
6/06/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Phase 4 contaminated asphalt and subgrade removal, and; 3. Load 2 trucks and transport an estimated 40 tons of contaminated asphalt to the Clean Harbors disposal facility. 4. Begin asphalt paving in Phase 3; surface and grading preparation in Phase 4. 5. Saw cut in Phase 5, 6 and 7.
6/07/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Phase 5 contaminated asphalt and subgrade removal; 3. Load eight trucks and transport an estimated 160 tons of contaminated asphalt to the Clean Harbors disposal facility. 4. Asphalt paving in Phase 4.
6/08/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Removal of non-impacted asphalt mat; 3. Phase 5 and 6 contaminated asphalt and subgrade removal, and; 4. Impacted asphalt discovered in Curtis intersection. 5. Load ten trucks and transport an estimated 200 tons of contaminated asphalt to the Clean Harbors disposal facility.

Photo Log

