

Summary of Remedial Action
2007 Denver Radium Streets Project
9th Avenue

Daily Project Activities:

Date	Project Activity
5/14/07	Conduct daily health and safety meeting; removed, loaded trucks, and hauled contaminated asphalt to waste facility (11 loads); excavated through old trolley rails; removed wood rail-ties and concrete
5/15/07	Conduct daily health and safety meeting; heavy overnight rain left a few small pools of standing water on subgrade; pumped water out before removal of contaminated asphalt continued; removed, loaded trucks, and hauled contaminated asphalt to waste facility (12 loads)
5/16/07	Conduct daily health and safety meeting; removed, loaded trucks, and hauled contaminated asphalt to waste facility (8 loads)
5/17/07	Conduct daily health and safety meeting; Concrete Works first day; removed, loaded trucks, and hauled contaminated asphalt to waste facility (10 loads); Concrete Works started excavating storm sewer trench, demolition, and connecting to the existing manhole
5/18/07	Conduct daily health and safety meeting; removed, loaded trucks, and hauled contaminated asphalt to waste facility (8 loads); Concrete Works completed the connection at the existing manhole and are laying storm pipe from Lafayette St. towards Humboldt St.

Photo Log:



Removing contaminated asphalt from 9th Avenue



Removing contaminated asphalt from 9th Avenue



Lined truck bed, air-monitoring system, and hand-held radioactive detection equipment