

Summary of Remedial Action
 2007 Denver Radium Streets Project
 9th Avenue

Daily Project Activities:

Date	Project Activity
5/21/07	Conduct daily health and safety meeting; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (6 loads); Concrete Works continued laying storm pipe towards Lafayette St.; set new manhole at approximately STA. 25+00
5/22/07	Conduct daily health and safety meeting; No loads scheduled; re-mobilize to Ogden St. and saw-cutting; Concrete Works exposed multiple existing utilities in the intersection of Humboldt St. and 9 th Ave. while installing storm pipe. The existing brick manhole was also removed in the same intersection. The remaining asphalt was peeled off the gutter pan from Humboldt to Downing; Rain started late morning and continued on and off throughout the afternoon
5/23/07	Conduct daily health and safety meeting; Continued saw cutting at intersection of 9 th and Ogden and east on 9 th . Removed, loaded trucks, and hauled contaminated asphalt to waste facility (7 loads); gas line trench identified in Ogden with elevated readings, excavated to within one foot above line; tree trimmers clear tree obstructions on 9 th in preparation for following day; Concrete Works continuing storm drain pipe installation, finished molding the multi drain connection port; Lafayette to Marion: clearing curb and gutter and debris, leaving sections that are in good condition; heavy afternoon rains stopped last (#8) truck loading.
5/24/07	Conduct daily health and safety meeting; Removed, loaded trucks, and hauled contaminated asphalt to waste facility (10 loads); Removal ends 1/3 the way along 9 th between Ogden and Corona; Concrete Works continue work at multi pipe intersection, safely expose large water main; have backfilled section between Humboldt and Lafayette.
5/25/07	Conduct daily health and safety meeting; No loads scheduled; continue saw cutting perimeter of 9 th up to Corona; more removal stockpiled and covered for weekend; street signs adjusted for traffic during holiday weekend; Record quantities of saw cut and cubic feet removed of contaminated asphalt; Concrete Works finished pipe connect and is backfilling up to the center drain connection; still need to install manhole to street surface; remove from site unused segments of new concrete drain pipes.

Photo Log:



Asphalt removal on 9th Ave.



Excavator loading asphalt into lined truck bed