

Summary of Remedial Action
2007 Denver Radium Streets Project
York Street

Daily Project Activities:

Date	Project Activity
9/17/07	1. No site activities performed on Jason St.
9/18/07	1. Conduct daily health and safety meeting; 2. Remove and load non-impacted asphalt pavement from Phase1 and Phase2-East on South Jason St. Asphalt material is scanned and cleared for removal to asphalt recyclers. 3. Class-six material is laid on top of excavation to protect subgrade from erosion.
9/19/07	1. Conduct daily health and safety meeting; 2. Test pitting in Phase1 reveals small area of impacted subgrade soils. Material is stockpiled and covered with plastic. 3. Remove and load non-impacted asphalt pavement from Phase1 West. Asphalt material is scanned and cleared for removal to asphalt recyclers.
9/20/07	1. Conduct daily health and safety meeting; 2. Remove and load non-impacted asphalt pavement from Phase2 West. Asphalt material is scanned and cleared for removal to asphalt recycle. 3. Test pitting reveals areas of impacted subgrade material along Phase1 and Phase2 West. These test pits are backfilled and will await excavation until Friday. 4. On-site trailer office meeting.
9/21/07	1. Conduct daily health and safety meeting; 2. Remove and load an estimated 140 tons (7 trucks) of impacted subgrade material from Phase1 and Phase2. Material is loaded and removed to Clean Harbors disposal facility. 3. Driveway access to local businesses is repaired and maintained.

Photo Log:



Begin non-impacted asphalt removal in Phase 1.



Test Pitting subgrade activities in Phase 1 and 2.



De-listed area of Phase 1 East.



Impacted subgrade delineation in Phase 1 West.