

Summary of Remedial Action
 2007 Denver Radium Streets Project
 York Street

Daily Project Activities:

Date	Project Activity
7/23/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. No Removal of Impacted Material, No Trucks 3. Saw cutting from 11th Ave. intersection to Botanic Garden crosswalk. Cut both sides and centerline cut. 4. Concrete works excavation subgrade and backfilling along 13th Ave to 12th Ave. 5. Bus Pad concrete preparations
7/24/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. No asphalt removal today, no trucks 3. Weekly site meeting. Discussed options to Rotomill 3" depth along York St. 4. Concrete works pouring Bus Pads at 13th and York and 12th and York. 5. Subgrade prep in areas previously removed of impacted material.
7/25/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 8 trucks and transport an estimated 160 tons of contaminated asphalt to the Clean Harbors disposal facility 3. Impacted material removal runs through 11th Ave intersection and stops on south side of intersection. 4. Concrete Works replaces excavation area with road base and temporary hot patch asphalt, compacts with roller. 5. 11th Ave and York is open to traffic before 3:30 p.m. 6. Subgrade prep in are between 12th and 11th Ave.
7/26/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 10 trucks and transport an estimated 200 tons of contaminated asphalt to the Clean Harbors disposal facility 3. Impacted asphalt removal begins at Botanic Gardens and working back toward 11th intersection. 4. Concrete Works removing Bus Pad area at Botanic Gardens. 5. Concrete Works performing grading activities between 12th and 11th Ave.
7/27/07	<ol style="list-style-type: none"> 1. Conduct daily health and safety meeting; 2. Load 6 trucks and transport an estimated 120 tons of contaminated asphalt to the Clean Harbors disposal facility 3. Impacted asphalt removal complete from 11th Ave intersection up to gardens. 4. Concrete Works paving new bus pad at Botanic Gardens. 5. Concrete Works continues subgrade preparation between 11th and Botanic Gardens.

Photo Log:



Excavation of impacted asphalt material between 12th and 11th avenue on York St.



Removal of intersection at 11th and York St.



Impacted asphalt removal between 11th Ave and Botanic Gardens



Bus pad reconstruction and grading at 12th and York St.



Hot patching of 11th Ave intersection



Bus pad reconstruction and grading outside Botanic Gardens on York St.